

Grundwassermessstellen B 67n Reken-Dülmen

Datum	GWM 38		B 18		GWM 37		B 1		GWM 36	
	Bau-km 12 + 985		Bau-km 13 + 234		Bau-km 13 + 714		Bau-km 13 + 730		Bau-km 13 + 729	
	Abl.	üNN OK _{Rohr} 86,60	Abl.	üNN OK _{Rohr} 89,54	Abl.	üNN OK _{Rohr} 92,32	Abl.	üNN OK _{Rohr} 92,08	Abl.	üNN OK _{Rohr} 92,43
15.03.2013	-	-	2,23	87,31	-	-	-	-	-	-
27.03.2013	-	-	2,31	87,23	-	-	-	-	-	-
10.04.2013	-	-	2,42	87,12	-	-	-	-	-	-
24.04.2013	-	-	2,47	87,07	-	-	-	-	-	-
08.05.2013	-	-	2,54	87,00	-	-	-	-	-	-
22.05.2013	-	-	2,61	86,93	-	-	-	-	-	-
05.06.2013	-	-	2,67	86,87	-	-	-	-	-	-
19.06.2013	-	-	2,77	86,77	-	-	-	-	-	-
03.07.2013	-	-	2,45	87,09	-	-	-	-	-	-
17.07.2013	-	-	2,67	86,87	-	-	-	-	-	-
31.07.2013	-	-	2,85	86,69	-	-	-	-	-	-
14.08.2013	-	-	3,02	86,52	-	-	-	-	-	-
28.08.2013	-	-	3,15	86,39	-	-	-	-	-	-
11.09.2013	-	-	2,98	86,56	-	-	-	-	-	-
25.09.2013	-	-	2,73	86,81	-	-	-	-	-	-
08.10.2013	-	-	2,87	86,67	-	-	-	-	-	-
23.10.2013	-	-	2,74	86,80	-	-	-	-	-	-
26.11.2013	-	-	2,35	87,19	-	-	-	-	-	-
18.12.2013	-	-	2,31	87,23	-	-	-	-	-	-
03.01.2014	-	-	2,15	87,39	-	-	-	-	-	-
15.01.2014	-	-	2,18	87,36	-	-	-	-	-	-
31.01.2014	-	-	2,17	87,37	-	-	-	-	-	-
19.02.2014	-	-	2,15	87,39	-	-	-	-	-	-
05.03.2014	-	-	2,28	87,26	-	-	-	-	-	-
19.03.2014	-	-	2,38	87,16	-	-	-	-	-	-
02.04.2014	-	-	2,44	87,10	-	-	-	-	-	-
16.04.2014	-	-	2,54	87,00	-	-	-	-	-	-
14.05.2014	-	-	2,39	87,15	-	-	-	-	-	-

Grundwassermessstellen B 67n Reken-Dülmen

Datum	GWM 38		B 18		GWM 37		B 1		GWM 36	
	Bau-km 12 + 985		Bau-km 13 + 234		Bau-km 13 + 714		Bau-km 13 + 730		Bau-km 13 + 729	
	Abl.	üNN OK _{Rohr} 86,60	Abl.	üNN OK _{Rohr} 89,54	Abl.	üNN OK _{Rohr} 92,32	Abl.	üNN OK _{Rohr} 92,08	Abl.	üNN OK _{Rohr} 92,43
13.06.2014	-	-	2,34	87,20	-	-	-	-	-	-
25.06.2014	-	-	2,51	87,03	-	-	-	-	-	-
09.07.2014	-	-	2,62	86,92	-	-	-	-	-	-
23.07.2014	-	-	2,63	86,91	-	-	-	-	-	-
07.08.2014	-	-	2,74	86,80	-	-	-	-	-	-
20.08.2014	-	-	2,81	86,73	-	-	-	-	-	-
03.09.2014	-	-	2,78	86,76	-	-	-	-	-	-
17.09.2014	-	-	2,91	86,63	-	-	-	-	-	-
01.10.2014	-	-	3,03	86,51	-	-	-	-	-	-
15.10.2014	-	-	3,05	86,49	-	-	-	-	-	-
29.10.2014	-	-	2,50	87,04	-	-	-	-	-	-
18.12.2014	-	-	2,24	87,30	-	-	-	-	-	-
14.01.2015	-	-	1,83	87,71	-	-	-	-	-	-
10.02.2015	-	-	2,05	87,49	-	-	-	-	-	-
10.03.2015	-	-	2,13	87,41	-	-	-	-	-	-
16.04.2015	-	-	2,22	87,32	-	-	-	-	-	-
12.05.2015	-	-	2,52	87,02	-	-	-	-	-	-
11.06.2015	-	-	2,93	86,61	-	-	-	-	-	-
06.07.2015	-	-	3,20	86,34	-	-	-	-	-	-
10.08.2015	-	-	3,45	86,09	-	-	-	-	-	-
07.09.2015	-	-	3,15	86,39	-	-	-	-	-	-
13.10.2015	-	-	2,86	86,68	-	-	-	-	-	-
03.11.2015	-	-	2,88	86,66	-	-	-	-	-	-
07.12.2015	-	-	2,09	87,45	-	-	-	-	-	-
14.01.2016	-	-	1,91	87,63	-	-	-	-	-	-
09.02.2016	-	-	1,82	87,72	-	-	-	-	-	-
04.03.2016	-	-	1,82	87,72	-	-	-	-	-	-
14.03.2016	1,30	85,30	-	-	1,30	91,02	-	-	1,39	91,04

Grundwassermessstellen B 67n Reken-Dülmen

Datum	GWM 38		B 18		GWM 37		B 1		GWM 36	
	Bau-km 12 + 985		Bau-km 13 + 234		Bau-km 13 + 714		Bau-km 13 + 730		Bau-km 13 + 729	
	Abl.	üNN OK _{Rohr} 86,60	Abl.	üNN OK _{Rohr} 89,54	Abl.	üNN OK _{Rohr} 92,32	Abl.	üNN OK _{Rohr} 92,08	Abl.	üNN OK _{Rohr} 92,43
11.04.2016	-	-	-	-	-	-	-	-	-	-
21.04.2016	-	-	2,21	87,33	-	-	-	-	-	-
27.04.2016	-	-	-	-	-	-	-	-	-	-
03.05.2016	-	-	2,18	87,36	-	-	-	-	-	-
07.06.2016	-	-	2,15	87,39	-	-	-	-	-	-
07.07.2016	-	-	2,05	87,49	-	-	-	-	-	-
22.08.2016	-	-	2,50	87,04	-	-	-	-	-	-
06.09.2016	-	-	2,78	86,76	-	-	-	-	-	-
06.10.2016	-	-	2,93	86,61	-	-	-	-	-	-
03.11.2016	-	-	3,09	86,45	-	-	-	-	-	-
05.12.2016	-	-	2,68	86,86	-	-	-	-	-	-
10.01.2017	-	-	2,47	87,07	-	-	-	-	-	-
06.02.2017	-	-	2,46	87,08	-	-	-	-	-	-
09.03.2017	1,86	84,74	1,94	87,60	1,32	91,00	0,86	91,22	1,22	91,21
06.04.2017	2,21	84,39	2,35	87,19	1,81	90,51	1,38	90,70	1,59	90,84
15.05.2017	2,62	83,98	2,70	86,84	2,30	90,02	1,93	90,15	1,75	90,68
12.06.2017	2,86	83,74	3,03	86,51	2,65	89,67	2,33	89,75	2,08	90,35
04.07.2017	3,13	83,47	3,27	86,27	2,92	89,40	2,61	89,47	2,35	90,08
01.08.2017	3,29	83,31	3,43	86,11	3,13	89,19	2,76	89,32	2,26	90,17
11.09.2017	3,50	83,10	3,53	86,01	3,35	88,97	2,89	89,19	2,46	89,97
05.10.2017	3,60	83,00	3,47	86,07	3,37	88,95	2,86	89,22	2,34	90,09
13.11.2017	3,48	83,12	3,12	86,42	3,09	89,23	2,64	89,44	2,04	90,39
18.12.2017	1,72	84,88	1,85	87,69	1,50	90,82	0,78	91,30	1,25	91,18
09.01.2018	1,51	85,09	1,86	87,68	1,15	91,17	0,72	91,36	1,32	91,11
06.02.2018	1,45	85,15	1,87	87,67	1,05	91,27	0,71	91,37	1,33	91,10
05.03.2018	1,90	84,70	2,14	87,40	1,66	90,66	1,20	90,88	1,56	90,87
10.04.2018	1,89	84,71	1,82	87,72	1,51	90,81	1,09	90,99	1,44	90,99
15.05.2018	2,29	84,31	2,37	87,17	1,98	90,34	1,51	90,57	1,70	90,73

Grundwassermessstellen B 67n Reken-Dülmen

Datum	GWM 38		B 18		GWM 37		B 1		GWM 36	
	Bau-km 12 + 985		Bau-km 13 + 234		Bau-km 13 + 714		Bau-km 13 + 730		Bau-km 13 + 729	
	Abl.	üNN OK _{Rohr} 86,60	Abl.	üNN OK _{Rohr} 89,54	Abl.	üNN OK _{Rohr} 92,32	Abl.	üNN OK _{Rohr} 92,08	Abl.	üNN OK _{Rohr} 92,43
05.07.2018	2,78	83,82	2,73	86,81	2,60	89,72	2,25	89,83	2,19	90,24
08.08.2018	3,14	83,46	3,13	86,41	3,02	89,30	2,70	89,38	2,61	89,82
13.09.2018	3,49	83,11	3,41	86,13	3,43	88,89	3,07	89,01	2,91	89,52
08.10.2018	3,69	82,91	3,58	85,96	trocken		3,30	88,78	3,08	89,35
13.11.2018	3,92	82,68	3,79	85,75	trocken		3,57	88,51	3,28	89,15
13.12.2018	4,10	82,50	3,60	85,94	trocken		3,63	88,45	2,88	89,55
21.01.2019	-	-	2,55	86,99	2,86	89,46	2,16	89,92	1,71	90,72
12.02.2019	-	-	2,09	87,45	2,26	90,06	1,39	90,69	1,33	91,10
20.03.2019	-	-	2,05	87,49	1,46	90,86	1,05	91,03	1,36	91,07
17.04.2019	3,51	83,09	2,62	86,92	1,92	90,40	1,60	90,48	1,70	90,73
13.05.2019	2,80	83,80	2,88	86,66	2,31	90,01	2,02	90,06	1,86	90,57
06.06.2019	2,98	83,62	3,01	86,53	2,59	89,73	2,34	89,74	1,99	90,44
04.07.2019	3,23	83,37	3,33	86,21	2,90	89,42	2,68	89,40	2,27	90,16
20.08.2019	3,64	82,96	3,64	85,90	3,49	88,83	3,15	88,93	2,63	89,80
10.09.2019	4,23	82,37	3,78	85,76	3,60	88,72	3,35	88,73	2,89	89,54
08.10.2019	4,03	82,57	3,74	85,80	trocken		3,58	88,50	2,87	89,56
05.11.2019	4,20	82,40	4,08	85,46	trocken		3,66	88,42	2,87	89,56
04.12.2019	4,11	82,49	3,53	86,01	3,70	88,62	3,07	89,01	2,11	90,32
06.01.2020	3,28	83,32	2,55	86,99	2,51	89,81	1,95	90,13	1,44	90,99
06.02.2020	3,00	83,60	2,49	87,05	2,15	90,17	1,66	90,42	1,90	90,53
16.03.2020	1,47	85,13	1,86	87,68	0,91	91,41	0,77	91,31	1,15	91,28
16.04.2020	2,21	84,39	2,30	87,24	1,90	90,42	1,60	90,48	1,69	90,74
05.05.2020	2,45	84,15	2,49	87,05	2,19	90,13	1,82	90,26	1,81	90,62
08.06.2020	2,78	83,82	2,79	86,75	2,52	89,80	2,25	89,83	2,16	90,27
20.07.2020	3,03	83,57	3,00	86,54	2,85	89,47	2,60	89,48	2,41	90,02
11.08.2020	3,30	83,30	3,23	86,31	3,19	89,13	2,93	89,15	2,69	89,74
01.09.2020	3,45	83,15	3,38	86,16	3,43	88,89	3,10	88,98	2,79	89,64
06.10.2020	3,71	82,89	3,60	85,94	trocken		3,37	88,71	2,89	89,54

Grundwassermessstellen B 67n Reken-Dülmen

Datum	GWM 38		B 18		GWM 37		B 1		GWM 36	
	Bau-km 12 + 985		Bau-km 13 + 234		Bau-km 13 + 714		Bau-km 13 + 730		Bau-km 13 + 729	
	Abl.	üNN OK _{Rohr} 86,60	Abl.	üNN OK _{Rohr} 89,54	Abl.	üNN OK _{Rohr} 92,32	Abl.	üNN OK _{Rohr} 92,08	Abl.	üNN OK _{Rohr} 92,43
03.11.2020	3,82	82,78	3,78	85,76	trocken		3,28	88,80	2,23	90,20
10.12.2020	4,02	82,58	-	-	trocken		3,25	88,83	2,60	89,83
11.01.2021	3,58	83,02	-	-	2,90	89,42	2,42	89,66	1,48	90,95
04.02.2021	2,74	83,86	-	-	1,75	90,57	1,31	90,77	1,07	91,36
08.03.2021	2,36	84,24	-	-	1,81	90,51	1,46	90,62	1,39	91,04
16.04.2021	2,46	84,14	-	-	1,79	90,53	-	-	1,45	90,98
14.05.2021	2,70	83,90	-	-	2,18	90,14	-	-	1,70	90,73
15.06.2021	2,49	84,11	-	-	2,40	89,92	-	-	1,82	90,61
08.07.2021	3,00	83,60	-	-	2,50	89,82	-	-	1,77	90,66